Guemes Island Ferry Replacement Project Commissioner's Project Update

Tuesday, July 19, 2022



Skagit County Public Works www.skagitcounty.net

Agenda

 Vessel Design Update 	10 min
--	--------

- Shore/Terminal Update 10 min
- USCG submittal/approval
 5 min
- Recap of Design Review
 5 min
- Project Schedule 10 min
- Cost Estimates and Funding
 15 min
- Questions
 45 min (throughout)



Vessel Design Update

Recent Milestones

Mar 2021: Preliminary Design Approved

May 2021: HB1502 signed into law

Jul 2021: Electrical Systems Integrator (ESI) RFP

Nov 2021: Canal Marine Selected as ESI


May 2022: Contract Design Submitted

June 2022: Design Review Completed













Vessel Design Update

Collaboration with ESI

Scope Adjustments:

Cost savings and Risk Management

Design improvements:

600VAC bus saves cost and weight

Integration:

Mechanical and control systems fully specified

• Optimization:

Batteries sized for low lifecycle cost



Ferry vs. Car Scale Batteries

	Electric Car	Guemes Electric Ferry
Cruising Power	~10kw (70 mph)	400-500kw (10 knots)
Battery Capacity	60-100kwh	700kwh
Charging Rate	10kw ("Level 2" charger) 150-250kw (Tesla supercharger)	1700kw
Charge/Discharge Cycles (per Year)	~50 (using full range) ~350 (smaller daily charges)	8400
Battery Lifetime	20+ years	10 years
Weight	3800lbs (entire Tesla Model 3)	16,000lbs (battery system alone)








Vessel Design Update

Structural Production Design

- Construction often starts with
 3-4 months of detail design
- Elected to do production-level structural design in advance
- Allows rapid transition from contract to construction
- Complete package of steel and aluminum parts ready to send to suppliers





Shore Project Update

Recent Milestones

• July 2021: Eelgrass survey

August 2021: JARPA submitted

December 2021: NMFS consultation requested by ACOE

March 2022: 60% terminal design submitted by PND

• April 2022: Change in environmental consultant

May 2022: PSE New Service Application

July 2022: NMFS programmatic opinion




Shore Project Update

Current Design Activities

- PND: effectively at 90% complete
- Stemmann Technik: earthquake analysis



Charger Range of Motion









Shore Project Update

Current Design Activities

- PND: effectively at 90% complete
- Stemmann Technik: earthquake analysis
- Canal: working shore battery UL certification, fire codes



Cost of Energy

Glosten





Shore Project Update

Current Design Activities

- PND: effectively at 90% complete
- Stemmann Technik: earthquake analysis
- Canal: working shore battery UL certification, fire codes
- PSE: reviewing project to identify required upgrades
- Widener: Revising JARPA
 - Latest design update
 - Mitigation plan
 - Nearshore calculator



USCG Submittals and Approvals

- Multiple past meetings with local marine inspector (OCMI)
- Marine Safety Center (MSC) approvals required to build
- SY submits once on contract MSC won't approve before
- We will submit for preliminary review/comment
- Opportunity to address any issues early




Design Review Process

- Contract deliverables submitted to Ferry Division
- Staff and contractor document review and discussion
- Two crew review sessions: captains and deckhands
 - Tour of 3d model
 - Overview of systems and operations
- Comments submitted for clarification or modification
- Revised deliverables to be finished by end of July



Project Schedule



Funding

Ferry Replacement Program	Cost Estimate	Funded	Funding Source
Design & Permitting	\$2,923,000	\$2,923,000	Skagit County Road Fund County Ferry Capital Improvement Program (CFCIP) Grant
Vessel Construction	\$18,993,000	\$18,993,000	County Ferry Capital Improvement Program (CFCIP) Grant Washington State Legislature/WSDOT - Move Ahead WA
Shore Side Electrical Systems Construction	\$5,847,000	\$5,847,000	 Washington State Capital Construction Budget Appropriation WA Dept. of Commerce Clean Energy Program WA Dept. of Commerce Electrification of Transportation Systems County Ferry Capital Improvement Program (CFCIP) Grant
Terminal Improvements Construction	\$2,500,000	\$2,500,000	FTA Transportation Improvement Grant
Ferry Replacement Program Tota	I \$30,263,000	\$30,263,000	






Backup




Battery-Electric Overview





Battery-Electric Overview











Typical Schedule






System Integration






A single integrator is essential





Procurement Policy

- Procured under RCW 36.77 (Roads and Bridges)
- Strict low-bid selection would not be appropriate given technical complexity
- WA passed new RCW in 2021
 - Allows preselection of ship/shore integrator
 - Allows best-value evaluation of construction bids



Any county may use the following competitive bidding procedures for procurement and design of electric ferries:

(1)(a) After bids that are submitted in response to a competitive solicitation process are reviewed by the awarding county, the awarding county may:

