

The Burlington Journal

THURSDAY, AUGUST 25, 1955

Dike Job Is $\frac{1}{4}$ Completed

Construction of the new Dike District 12 dike East of Burlington is about one-quarter completed, according to the job foreman for P.J. Anderson and Sons, contractors.

Of an estimated 160,000 yards of dirt required for building the two-mile dike, about 40,000 yards had been hauled by Tuesday.

If favorable weather holds the dike could be completed in about another month. The soft and spongy nature of the river silt being used as fill has slowed down the Anderson equipment.