

Friday Creek

2011

Samish River

Project Cost: \$5881.10

Before Project



After Project



Project Description

The project was designed to enhance the riparian area along approximately 180 feet of Friday Creek. This included the removal of invasive vegetation, mainly Himalayan Blackberry, stabilizing the bank from further erosion by re-grading them to a 2:1 or 3:1, and planting 230 plants in a 0.14 acre area. Site maintenance will continue through 2014.

Vicinity Map

