

APPENDIX C - BRIDGE REPAIRS LIST

BRIDGE NUMBER	BRIDGE NAME	PRI-ORITY	DESCRIPTION OF REPAIR	COMPLETED & VERIFIED
000000007	J off Beaver Pond Dr. S.	2	Trim vegetation back from inlet and outlet to allow for conveyance and inspection.	14-Oct-15
		2	Clean material from culvert	14-Oct-15
000000008	Beaver Pond Dr South	3	Tighten Utility Hangers on black sewer pipe and others.	
000000009	Beaver Pond Dr North B	2	Crack seal at deck/approach slab joints.	
000000010	Olympic Lane	3	Crackseal roadway over abutment joints and approach slab joints.	
000000011	Beaver Pond Dr North A	2	Crack seal at abutment joints and approach slabs.	
BURLINN-2	NORTH BURLINGTON BLVD	2	Repair: Guardrail terminal on the southeast corner of bridge, appears to have been hit.	
		2	Repair: Approach rail damage, rail posts tighten loose bolts that secure posts to box culvert on underside.	
BURLINN-3	GOLDENROD BRIDGE	3	Tighten nuts on transition rails	
		2	Sweep deck and clean compression seals of debris	23-Sep-15
		1	Repair Guardrail Terminal South east corner of rail, appears to have been hit.	23-Sep-15
CONCRETE1	BAKER RIVER	2	Remove ivy from pier wall at Pier 2.	
		M	Monitor scour at Pier 2 which is undermined at the NE corner. Minor change in 2013	
		3	Install timber rail board at the SE approach.	