

SKAGIT COUNTY PARKS AND RECREATION  
NSRA Trailhead and Park  
Project No. RCO 18-1609  
Pre-Bid Site Meeting, April 27, 2022

**INTRODUCTION**

Brian Adams - Director  
Mike McCutchin – Operations Manager  
Jose Riefkohl – Project Assistant  
John B Semrau, PE & PLS – Design Engineer and Surveyor  
Bryant Moore, PE – Design Engineer  
Patrik Dylan – Landscape Architect

Sign-In-Sheet

**PROJECT SUMMARY**

Project is to be built to the 2022 WSDOT Specifications  
Addendum No. 1 will include all of Division 1 revisions  
Construction Staking will be by Engineer under Division 1-05.4

1. Clearing Limits, Striping Limits, saw cuts, and swale
2. Culverts and Walls
3. RV site, sewer, water and electrical
4. Plaza rough grades
5. Plaza finish grades
6. Irrigation and water
7. Northwest gravel path grade, bench locations and grading, permanent fences

You will be manufacturing and stockpiling your Type B topsoil on site.

Park will not be closed during construction

Temporary Moveable Fence Panels – We expect some of these will need to be moved on a daily basis. Anchoring in place. Refer to Sheets C1 and C2 for plan quantity, LF.

Rocks will be moved by Parks Department prior to start of work

Transformer will be raised by County prior to start of work

Construction Schedule – at preconstruction meeting

Testing – proof roll and observation of compacting equipment

5 Ton Vibratory Roller – Sheet C3